

75 EXPRESS LANES

JULY 2016



PROJECT UPDATE



Corridor Wide Upcoming Activities

Segments A&B

NW 170 Street to South of Miramar Parkway

Anticipated Completion: Fall 2018

Upcoming Activities:

A traffic shift was performed in June on I-75 southbound from South of Snake Creek Canal to North of Miami Gardens Drive. This shift allows crews to continue with bridge activities and the permanent construction of I-75 southbound. In addition, the ramp from southbound I-75 (Exit 5) to southbound Florida's Turnpike shifted to its new location at the end of June. The new ramp is shifted slightly west of the existing ramp and remains two lanes.

Segment C

South of Miramar Parkway to South of Sheridan Street

Anticipated Completion: Summer 2017

Upcoming Activities:

Miramar Parkway Interchange Phase 3 is currently underway and as part of this final phase, westbound traffic was shifted onto the newly constructed middle bridge section. Crews completed the demolition of the westbound section of the existing bridge and will begin construction of this final section.

The new Pembroke Road overpass is currently under construction and is expected to be completed in September of this year. Installation of the new two toll buildings for the future Express Lanes took place this month.

Segment D

South of Sheridan Street to North of Griffin Road

Anticipated Completion: Summer 2017

Upcoming Activities:

Sheridan Street Interchange Phase 3 construction began in July. All eastbound and westbound lanes of Sheridan Street between Dykes Road and SW 148 Avenue were shifted to the north and will remain in this configuration until the bridge construction is complete. In this phase of work the contractor will demolish the south side of the bridge and construct the final section. Installation of the new toll building for the future Express Lanes took place this month. Construction crews will continue drainage activities, barrier wall placement and other activities on the Express Lanes.

Segment E

North of Griffin Road to I-595

Anticipated Completion: Spring 2017

Upcoming Activities:

Crews continue building and paving the future Express Lanes in the existing median. Deck construction continues on the new direct connect bridge from 75 Express to 595 Express. In addition, the first entrance ramp from southbound 75 (from Naples) to eastbound 595 Express lanes is scheduled to reopen this summer.

Sheridan Street Interchange Construction Update

Sheridan Street Interchange Phase 3 began in July and is anticipated to be completed by the end of this year.

As part of this final phase, westbound traffic shifted onto the middle bridge section. Crews will then demolish the south side of the bridge and will begin construction of the new and final bridge portion.

The final configuration will include three through lanes in the westbound

and eastbound direction. In addition, there will be triple turning lanes from eastbound Sheridan Street to I-75 northbound. Motorists on westbound Sheridan Street will have triple turning lanes to I-75 southbound as well. The Sheridan Street interchange is anticipated to be completed in early 2017.



Pembroke Road Bridge Overpass

The new Pembroke Road overpass is being constructed as a collaborative effort between Broward County, Florida Department of Transportation, the City of Miramar and the City of Pembroke Pines. Broward County constructed the approaches to the bridge on both sides of I-75 and FDOT is constructing the bridge structure. The four-lane divided bridge will include inside and outside shoulders, bike lanes and sidewalks on both sides.



On Tuesday, June 28, a group of Miramar city officials took a tour of the new Pembroke Road overpass at I-75, which is being built as part of the 75 Express project. The bridge is expected to open in September 2016 and will offer motorists another east-west alternative to Miramar Parkway and Pines Boulevard.



75 Express Lanes Project Bridge Tour Video

Touring the project were City Commissioner Yvette Colbourne, Assistant City Manager Michael J. Moore, City Engineer Bissy Vempala and interim Public Works Director Bernard Buxton. Leading the tour were FDOT Project Manager Antonio Castro, Project Administrator Mauricio Castillo, Public Information Officer Fiorella Teodista and Senior Project Engineer Aurelio Matos. 75 Express will add four tolled managed lanes in the I-75 median from NW 170th Avenue in northern Miami-Dade County to I-595 in Broward County. Completion is expected in mid-2019.

General Project Overview

The 75 Express Lanes Project extends 15 miles along I-75 from NW 170 Street, in Miami Dade County, to I-595, in Broward County. Work will be completed in four segments. Construction began early 2014 and is scheduled to be completed by mid- 2019. The total project is estimated to cost \$481 million.

This project will complete another section of South Florida's managed lanes network for all motorists and will improve mobility, relieve congestion, provide additional travel options and accommodate future growth in the area.



**Safe Drivers
Save Lives**



SLOW DOWN IN WORK ZONES

Fiorella Teodista | fiorella@iscprgroup.com | 954.548.2754

Stay informed! For the latest upcoming lane closures please [click here](#).



